BHRUHAT BENGALURE MAHANAGARA PALIKE

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of tank & providing pump set for de-watering in blood areas in Ward no. 05- Vijnana Byatarayanapura - Sub-Division.
2	Amount of Work Portion	3384624.26
3	Estimated Cost	400.00 lakhs.
4	Name of Contractor	chethan. P
5	Agreement No.	71/18.11.22
6	No. and date under which work order issued	71/18.11.22
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	1) Form	
	2) Form	
11	Work carried out by the contractor during the original period stipulated in the contract	80%.
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Timenow applied for	89 Days.
15	Date of recommending time limit appled for	18.2.23 to 16.5.23
16	Whether the orginal application of the contractor is enclosed	-
17	Balance of work remaining to be done	20%.
18	Probable time required for completion of remaining work	16.5.23
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to site dispute @ work place & modification in work. Hence EOT may be Approved with nominal penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation - EOT may be Approved with nominal penality

Assistant Engineer
Ward No.

Assistant Executive Engineer
Sub Division

Executive Engineer
Byatarayanpura Division
BBMP, Bangalore-92.

C.E.